

MONTHLY ACTIVITY SCHEDULE UPDATE
Red Top Road (T-407) Project, MPMS 18998

Project Name:	Red Top Road Bridge Replacement		MPMS No.	18998	Date: January 20, 2020	
County:	Dauphin		Municipality:		Lower Paxton Township	
S.R. – Section	T-407		BMS No.			
Notice to Proceed (Part II)	4/2/2019		Expiration Date:		10/2/2020 (18 Months, Part II)	
Engineering Agreement No.	L00288		Phases Included:		Part I (Scoping) & II (PE)	
Reimbursement Agreement No.	R18080001		Amount Total Contract Amount		\$249,880.67	
Funding	Federal:80%		State:15%	Local:5%	Other: 0%	
Estimate:	PE: \$238.667	FD: TBD	Utilities: TBD	Right-of-Way: TBD	Construction: TBD	

Local Sponsor Info: Lower Paxton Township	Consultant Info: Herbert, Rowland & Grubic, Inc.
--	---

Contact Person: Bradley Gotshall, Manager Project Manager: Ryan J. Hostetter, P.E.

Phone Number (717) 657-5600 Phone Number (717) 564 - 1121

Email Contact Info: bgotshall@lowerpaxton-pa.gov Email Contact Info: rhostetter@hrg-inc.com

District Info: PennDOT District

Project Manager:	Deb Hoover (KCI)	Phone Number:	717-516-7601
		Email Contact Info:	Deb.Hoover@kci.com

Project Description:

This project entails the replacement of Red Top Road Bridge (LPT-9) over a tributary to Nyes Run in Lower Paxton Township. The bridge is located adjacent to the intersection of Red Top Road (T-407) and Nyes Road (SR 2019). The bridge will be replaced on existing alignment with a minor shift to improve intersection alignment with Nyes Road. The approach work will include road reconstruction, guide rail, and minor signage work.

Project Status:

Submitted and addressed comments for Line & Grade submission.
 Scheduled Safety Review Meeting with PennDOT on 1/22/2019

Upcoming Submissions: (Next 3 months)

Type, Size, & Location (TSL)
 RSGER
 Bridge and Roadway Programmatic Agreement (BRPA)

Submissions Under Review/Outstanding Issues/ Items Awaiting From PennDOT:

None

Schedule Drivers during Construction, i.e. in-stream restrictions:

None

MONTHLY ACTIVITY SCHEDULE UPDATE
Red Top Road (T-407) Project, MPMS 18998

TASK	%	SCHEDULE DATES			
		ANTICIPATED SUBMISSION	ACTUAL SUBMISSION	COMMENTS RETURNED	COMPLETED
PRELIMINARY ENGINEERING					
Notice to Proceed	100	4/2/2019	-	-	4/3/2019
Field Survey and Basemapping	100	5/20/19	-	-	5/20/19
Line and Grade Submission	100	11/18/19	11/18/19	12/16/19	12/23/19
Safety Review Meeting	90	1/22/20	-	-	
Line and Grade / Safety Approval		1/29/20			
TS&L Submission		2/17/20			
Geotechnical Engineering Report		3/2/20			
R/W Plan Submission		3/9/20			
Public Involvement Meeting		3/9/20			
Waterway Permit (GP-11) Submission		3/9/20			
Preparation and Submission of BRPA		3/16/20			
Structure Core Boring		4/6/20			
District to issue Environmental Clearance		4/20/20			
Foundation Submission		5/18/20			
FINAL DESIGN – SCHEDULE TO BE DETERMINED					
Notice to Proceed					
R/W Appraisal / Acquisition					
Final Structure Plan Submission					
PS&E Submission					
Approval of Waterway Permit					
Prepare and submit D4181's for utility clearance					
District to issue D-419 – Utility clearance					
R/W Clearance					
Final Bid Documents					
Advertise					
Project Letting					

Note: Additional activities can be added to the project schedule at the start of the project. Once the schedule is set, it will be updated and maintained as a PDF document.