

Submitted June 8, 2010

Below is the construction schedule for the next two weeks of construction activities submitted by Leon E. Wintermyer for the Linglestown Corridor Improvement project.

Please note that this schedule is what Wintermyer is planning to accomplish. The work activities and dates are subject to change based on equipment breakdowns, weather, delivery of materials, activities of subcontractors and existing ground conditions such as running into conflicts with existing gas lines, water lines, etc that have to be relocated unexpectedly.

Leon E. Wintermyer, Inc. is working on the removal of the remaining Linglestown Road roadway. The location of roadway removal is at Balthaser west, for approximately 400 LF. We should be completed by the end of next week.

We have a storm sewer pipe crew working from Blue Mountain Parkway towards the square (North Mountain Road). A second storm sewer pipe crew is working from Balthaser towards the square (North Mountain Road).

A site lighting crew will start Wednesday (weather permitting) starting at the Fire House towards the square (North Mountain Road). The lighting crew will be digging a trench along the roadway excavation to install the conduit and electrical wires for the sidewalk lighting.

After completion of storm drainage and site lighting, we will start the installation of the curb and stone subbase for the new roadway. The work will start at the firehouse and move east. The curb and stone subbase installation will then be followed by sidewalk installation and bituminous paving in approximately two weeks. Please review how the new curb and sidewalk will affect your access to make final provisions.